

**Updates for the Week of 10/15/12  
Hewitt/Tatum**

The curb work, concrete flat work and base paving have all been completed in all areas of the project. Black dirt will be placed once paving has been completed. Sod will follow shortly after this. The black dirt work on Englewood Ave. will be completed soon. All the Rain Gardens in the project have been completed. Manholes will be raised this week and sod work will be done soon. The final layer of paving will be done this year. All cracked or damaged concrete discovered will be added to a repair list and fixed next Spring.

**Updates for the Week of 10/5/12  
Hewitt/Tatum.**

Concrete flat work is finished in all the areas of the project. The curb on the block of Taylor is in and will be paved on Monday or Tuesday. Black dirt will be laid out after the paving is finished on the block, with sod to follow. Englewood will be done soon. Rain gardens are being filled now and will continue to be until they are finished. Work on Minnehaha has begun. Minnehaha will be closed to through traffic the entire time it is under construction and will be closed to parking from 7AM to 7PM, while the project is being completed. The final grade work is being done now. Minnehaha will be paved on Tuesday.

**Updates for the Week of 9/28/12  
Hewitt/Tatum.**

Concrete flat work is finished in all areas except Minnehaha and one block of Taylor. The curb on the block of Taylor has to be redone. The curb is scheduled to be done on

Oct 1<sup>st</sup> with the flat work soon after. The areas that have their first layer of paving in August, have received their sod. Most of the remaining areas paved on 9/7/12 have also received their sod. The sod crews will be back soon. Work on Minnehaha has begun. Minnehaha will be closed to through traffic 24 hrs and for parking from 7AM to 7PM, while Minnehaha is being reconstructed. The sub-grade work is being done now. Curb is currently Scheduled for Oct 1<sup>st</sup>. Flat work will soon follow. Also scheduled for Oct. 1<sup>st</sup>, Englewood will begin the cleanup process followed with black dirt. Sod will follow shortly after.

Thank you,

Steve Herbert  
PW Tech III, Construction Division  
651-266-6072  
651-755-5985

#### **Update for the week of 9-21-12**

##### **Hewitt/Tatum.**

Concrete flat work is finished in all areas except Minnehaha and one block of Taylor. The curb on the block on Taylor has to be redone. The repair will occur when Minnehaha is being restored. The removals are scheduled for next week. The Area's that had their first layer of paving in August have received their sod. Most of the remaining areas paved on 9/7/12 have also received their sod. The sod crews will be back soon. Work on Minnehaha has begun. Minnehaha will be closed to through traffic 24 hrs and for parking from 7AM to 7PM, while Minnehaha is reconstructed. The sub-grade work is being done now. Curb is currently scheduled for Oct 1<sup>st</sup>. Flat work will soon follow.

Thank you,

Steve Herbert  
PW Tech III, Construction Division  
651-266-6072  
651-755-5985

### **Update for the week of 9/10/12**

Concrete flat work is finished in all areas except Minnehaha and one block of Taylor. The curb on the block on Taylor has to be redone. The repair will take place when Minnehaha is being restored. The areas that had their first layer of paving in August has received their sod. The remaining areas paved on 9/7/12 will be dug out, filled with black dirt and prepped for sod. Sod is scheduled for the week of the 17<sup>th</sup>. Work on Minnehaha will begin on 9/12/12. Minnehaha will be closed to through traffic 24 hrs and for parking from 7AM to 7PM, while Minnehaha is being reconstructed. The new water main on Englewood is leaking and is to be repaired 9/10/12 and restoration will take place when Minnehaha is being restored.

### **Update for the week of 9/3/12**

Concrete flat work should be finished in all areas (except Minnehaha) no later than 9/4/12. The areas that have their first layer of paving will be receiving sod starting 9/5/12.

It is hoped the sod work will continue until all areas are done, with the exception of Minnehaha. The areas that have not been paved are scheduled for paving on 9/10/12.

Work on Minnehaha will begin on 9/12/12. Minnehaha will be closed to traffic while it is being redone.