

Seventh/Bay RSVP

For questions concerning this project please contact Jamie Heiden at (651)-755-0155

Update for 9-12-08

The Seventh/Bay project is moving along as scheduled. The sod is going to be completed today. The contractor will be raising manholes next week. Final course of black top is scheduled for two weeks (weather permitting).

Update 7-25-08

The Seventh/Bay project is moving along as scheduled. Concrete curb has been poured on Stewart, Butter, Sumac, and part of Bay. Asphalt is scheduled to be placed on Monday July 28th (weather permitting). Drive & Alley aprons will continue to be poured starting Tuesday July 29th. Grading has moved to north of West 7th and will continue through next week.