

# City of Saint Paul Department of Public Works

## **Clarence Street Project Update**

Report submitted by:

Bill Vos (651)-266-6113

## Week of 11/3/08 through 11/7/08

- Pavement was sawed and sealed.
- The field east of Clarence was seeded.

## Week of 10/27/08 through 10/31/08

- Finished raising manholes and valve.
- Milled portions of Clarence.
- Completed placing sod.
- Paved wear course.
- Painted striping.
- Install signs.
- Install lighting.

## Week of 10-20-8 through 10-24-08

- Complete grading of boulevards.
- Raised manholes and valves to finished elevation.

#### Week of 10-13-08 through 10-17-08

- Tower Asphalt completed grading.
- Tower Asphalt placed bituminous base and patched utility cuts.
- City forces poured light bases.

## Week of 10-6-08 through 10-10-08

• Completed concrete curbs.

- Completed concrete driveways
- Completed concrete sidewalks.

#### Week of 9-29-08 to 10-3-08

- Completed sewer and water work.
- Completed rough grading.
- Began sidewalk and driveways.

#### Week of 9-22-08 to 9-26-08

Storm sewer work continued on Clarence, Rose and Prosperity; rough grading began on Rose; and curb was placed on Phalen Boulevard. During the week of September 29th, sewer and water work will be completed; grading will be done on Rose and Clarence; Phalen Boulevard will be paved; and curbing will be placed on Clarence.

#### Week of: 9-15-08 to 9-19-08

- Removed curb and pavement on Phalen Blvd for increasing capacity of turn lanes.
- Removed curb, pavement and driveway aprons on Clarence from Maryland to Phalen Blvd.
- Removed curb, pavement and driveway aprons on Prosperity from Rose to Clarence and on Rose near Prosperity.
- Connected Cub site to sanitary sewer.
- Constructed catch basin on Phalen Blvd and Clarence at Phalen Blvd.