



## WESTERN AVENUE

Steve Herbert, Project Inspector

Cell · 651-755-5985

Office · 651-266-6072

**Project Inspector Steve Herbert will be on-site and have the most up-to-date information.**

All questions should be directed to him.

If you have general questions, you may also contact the  
Public Works Street Design and Construction department at 651-266-6080.

---

---

### Update 09.04.2015

- The paving and planting is finished.

### Planned construction for the week of September 7<sup>th</sup> – September 11<sup>th</sup>

- No work has been scheduled.

---

---

### Update 08.28.2015

- Sod work was finished and tree planting began.
- Road paving is scheduled for Saturday.

### Planned construction for the week of August 31<sup>st</sup> – September 4<sup>th</sup>

- Planting will be completed.

---

---

### Update 08.21.2015

- Previously scheduled sod work was rained out.

### Planned construction for the week of August 24<sup>th</sup> – August 28<sup>th</sup>

- The last sod work is scheduled for this week.
- Final preparation work for the last layer of bituminous will continue.

---

---

### Update 08.14.2015

- The sidewalk work was done this week.

### **Planned construction for the week of August 17<sup>th</sup> – August 21<sup>st</sup>**

- The last sod work is scheduled for this week.
  - Final preparation work for the last layer of bituminous will be done.
- 
- 

### **Update 08.07.2015**

- The first layer of bituminous paving on the remaining gravel areas was completed.
- Manholes were raised to final grade.

### **Planned construction for the week of August 10<sup>th</sup> – August 14<sup>th</sup>**

- Sidewalk work is scheduled for this week.
- 
- 

### **Update 07.31.2015**

- Road was prepped for paving.
- Sod was placed on boulevards north of Dayton Avenue.

### **Planned construction for the week of August 3<sup>rd</sup> – August 7<sup>th</sup>**

- The first layers of bituminous paving on the remaining gravel areas are scheduled for Monday.
  - The driveways and sidewalks are scheduled for Thursday or Friday.
- 
- 

### **Update 07.24.2015**

- Curb was finished on Western Avenue between Concordia and Selby Avenues.

### **Planned construction for the week of July 27<sup>th</sup> – July 31<sup>st</sup>**

- The first layers of bituminous paving should be completed this week.
  - The driveways and sidewalks should be done soon afterwards.
- 
- 

### **Update 07.17.2015**

**Steve Herbert will be inspecting the completion of the Western Avenue project.  
He can be reached at 651-755-5985.**

- Sidewalk removals were completed on Western Avenue from Dayton to Selby Avenues.
- Boulevard grading on Western Avenue from Concordia to Dayton Avenues was completed.

- Due to weather and scheduling conflicts, no curb was poured on Western Avenue from Dayton to Selby Avenues.

### **Planned construction for the week of July 20<sup>th</sup> – July 24<sup>th</sup>**

- Curb and gutter will possibly be poured on Western Avenue from Dayton to Selby Avenues, dependent upon schedules and weather.
  - Possible sod placement on Western Avenue from Concordia to Dayton Avenues.
- 
- 

### **Update 07.10.2015**

- Xcel electrical work was completed on Western Avenue from Dayton to Selby Avenues.
- Storm sewer work at Western and Selby Avenues was completed.
- Road grading was completed on Western Avenue from Dayton to Selby Avenues.
- Road grading was completed at Marshall Avenue at Western Avenue.
- Street lighting bases were poured on Selby Avenue at Western Avenue.

### **Planned construction for the week of July 13<sup>th</sup> – July 17<sup>th</sup>**

- Preparation for curb and gutter on Marshall Avenue at Western Avenue.
  - Preparation for curb and gutter on Western Avenue from Dayton to Selby Avenues.
  - Completion of sidewalk removals on Western Avenue from Dayton to Selby Avenues.
  - Boulevard grading on Western Avenue from Concordia to Dayton Avenues will continue.
- 
- 

### **Update 07.02.2015**

- Xcel electrical work continued on Western Avenue from Dayton to Selby Avenues.
- Grading on Marshall Avenue at Western Avenue resumed.
- Grading on Western Avenue at Selby Avenue began.
- Concrete sidewalk was poured on Western Avenue from Concordia to Dayton Avenues.

### **Planned construction for the week of July 6<sup>th</sup> – July 10<sup>th</sup>**

- Xcel electrical work is scheduled to be completed on Western Avenue from Dayton to Selby Avenues.
  - Storm sewer work at Selby and Western Avenues to be completed.
  - Road grading to continue on Western Avenue from Dayton to Selby Avenues.
- 
- 

### **Update 06.26.2015**

- Western Avenue construction is suspended due to the ongoing Xcel Electric work on Western Avenue from Dayton to Selby Avenues.

### **Planned construction for the week of June 29<sup>th</sup> – July 3<sup>rd</sup>**

- Xcel Electric work is scheduled to be completed on Western Avenue from Dayton to Selby Avenues.
  - Storm sewer work at Western and Selby Avenues to be completed.
  - Road grading to continue on Western Avenue from Dayton to Selby Avenues.
- 
- 

### **Update 06.19.2015**

- Xcel Electric work on Western Avenue from Dayton to Selby Avenues continues.
- Driveway patching on Western Avenue from Concordia to Dayton Avenues was completed.

### **Planned construction for the week of June 22<sup>nd</sup> – June 26<sup>th</sup>**

- Western Avenue construction is suspended due to the ongoing Xcel Electric work on Western Avenue from Dayton to Selby Avenues.
- 
- 

### **Update 06.12.2015**

- Xcel Electric work on Western Avenue from Dayton to Selby Avenues continued.
- Street lighting pole installation on Western Avenue from Concordia to Dayton Avenues continued.

### **Planned construction for the week of June 15<sup>th</sup> – June 19<sup>th</sup>**

- Xcel Electric and road base grading on Western Avenue from Dayton to Selby Avenues continues.
  - Driveway patching on Western Avenue from Concordia to Dayton Avenues continues.
- 
- 

### **Update 06.05.2015**

- Xcel Electric work on Western Avenue from Selby to Dayton Avenues continued.
- Road base grading on Marshall Avenue at Western Avenue continued.
- Sidewalk removals on Western Avenue from Concordia to Dayton Avenues occurred.
- Driveway and sidewalk restoration on Western Avenue from Concordia to Dayton Avenues occurred.
- Completion of paving on Western Avenue from University to St. Anthony Avenues.
- Road striping and sign installation on Western Avenue from University to St. Anthony Avenues.
- Light base installation on Western Avenue from Concordia to Dayton Avenues.

### **Planned construction for the week of June 8<sup>th</sup> – June 12<sup>th</sup>**

- Xcel Electric work on Western Avenue from Dayton to Selby Avenues.

- Road base grading on Western Avenue from Dayton to Selby Avenues.
  - Concrete curb and gutter on Western Avenue from Dayton to Selby Avenues.
  - Boulevard grading on Western Avenue from Concordia to Dayton Avenues.
- 
- 

#### [Update 05.29.2015](#)

- Xcel Electric worked on Western Avenue from Selby to Dayton Avenues.
- Street lighting installation on Western Avenue from St. Anthony to University Avenues continued.
- Grading on Marshall Avenue at Western Avenue continued.
- Sidewalk removals on Western Avenue continued.

#### **Planned construction for the week of June 1<sup>st</sup> – June 5<sup>th</sup>**

- Excel Electric on Western Avenue from Selby to Dayton Avenues will continue.
  - Grading on Marshall Avenue at Western Avenue will continue.
  - Sidewalk removals on Western Avenue will continue.
  - Driveway and sidewalk restoration will be completed on Western Avenue from Concordia to Dayton Avenues.
- 
- 

#### [Update 05.22.2015](#)

- Pouring of concrete curb and gutter on Western Avenue from Dayton to Concordia Avenues was completed.
- Boulevard grading and sod placement on Western Avenue from St. Anthony to University Avenues was completed.
- Road base placement, grading, and base paving of Western Avenue from Dayton to Concordia Avenues was completed.

#### **Planned construction for the week of May 25<sup>th</sup> – May 29<sup>th</sup>**

- Xcel Electric will be working on Western Avenue from Selby to Dayton Avenues.
  - Sidewalk and driveway replacement on Western Avenue from Dayton to Concordia Avenues will be done.
  - Street lighting installation on Western Avenue from St. Anthony to University Avenues will continue.
  - Grading on Marshall Avenue at Western Avenue will continue.
- 
- 

#### [Update 05.15.2015](#)

- The storm infiltration trench will be completed on Marshall Avenue between Western Avenue and Arundel Street.
- Storm sewer work will be completed on Western Avenue from Selby to Concordia Avenues.

- Road base placement and grading of Western Avenue from Dayton to Concordia Avenues has been completed.
- Boulevard grading on Western Avenue from St. Anthony to University Avenues continued.
- Sidewalk restoration is complete on Western Avenue from St. Anthony to University Avenues.

#### **Planned construction for the week of May 18<sup>th</sup> – May 22<sup>nd</sup>**

- Pouring of concrete curb and gutter on Western Avenue from Dayton to Concordia Avenues.
  - Boulevard grading on Western Avenue from St. Anthony to University Avenues.
  - Xcel Electric will be working on Western Avenue from Selby to Dayton Avenues.
- 
- 

#### **Update 05.08.2015**

- Xcel gas service replacement will continue on Western Avenue from Selby to Marshall Avenues.
- The storm infiltration trench will be constructed on Marshall Avenue between Western Avenue and Arundel Street.
- Storm sewer work will continue on Western Avenue from Dayton to Marshall Avenues.
- Boulevard grading will continue on Western Avenue from St. Anthony to University Avenues.
- Water main replacement is complete.

#### **Planned construction for the week of May 11<sup>th</sup> – May 15<sup>th</sup>**

- Xcel gas service replacement will continue on Western Avenue from Selby to Marshall Avenues.
  - The storm infiltration trench will be completed on Marshall Avenue between Western Avenue and Arundel Street.
  - Storm sewer work will be completed on Western Avenue from Selby to Concordia Avenues.
  - Grading of Western Avenue from Selby to Dayton Avenues.
  - Boulevard grading will continue on Western Avenue from St. Anthony to University Avenues.
- 
- 

#### **Update 05.01.2015**

- Xcel worked on the gas service replacement on Western Avenue from Selby to Marshall Avenues.
- Storm sewer work was done on Western Avenue from Selby to Concordia Avenues.
- Rough grading will begin on Western Avenue from Marshall to Concordia Avenues.
- Water service work will be completed on Western Avenue from Selby to Concordia Avenues.

### **Planned construction for the week of May 4<sup>th</sup> – May 8<sup>th</sup>**

- Xcel gas service replacement will continue on Western Avenue from Selby to Marshall Avenues.
  - The storm infiltration trench will be constructed on Marshall Avenue between Western Avenue and Arundel Street.
  - Storm sewer work will continue on Western Avenue from Dayton to Marshall Avenues.
  - There will be light pole installation, boulevard grading, and sod installation on Western Avenue from St. Anthony to University Avenues.
- 
- 

### **Update 04.24.2015**

- On Western Avenue from Selby to Concordia Avenues:
  - Water service and storm sewer work.
  - Tree removal.
- Sidewalk restoration on Western Avenue from St. Anthony to University Avenues.

### **Planned construction for the week of April 27<sup>th</sup> – May 1<sup>st</sup>**

- Xcel gas service replacement on Western Avenue from Selby to Marshall Avenues.
  - Storm sewer work on Western Avenue from Selby to Concordia Avenues.
  - Rough grading will begin on Western Avenue from Marshall to Concordia Avenues.
  - Water service work will be completed on Western Avenue from Selby to Concordia Avenues.
- 
- 

### **Update 04.17.2015**

- On Western Avenue from Selby to Concordia Avenues:
  - Removal of road surface.
  - Existing street lighting removed.
  - Temporary street lighting installed.
  - Tree removal.
  - Water service work.
- Sidewalk removals on Western Avenue from St. Anthony to University Avenues.

### **Planned construction for the week of April 20<sup>th</sup> – 24<sup>th</sup>**

- On Western Avenue from Selby to Concordia Avenues:
    - Water service work.
    - Storm sewer work.
    - Tree removal
  - Sidewalk restoration on Western Avenue from St. Anthony to University Avenues.
- 
-

## Update 04.10.2015

- Preparation work for resuming construction on Western Avenue, from Selby to Concordia Avenues.

## Planned construction for the week of April 13<sup>th</sup> – 17<sup>th</sup>

- Remove road surface on Western Avenue, from Selby to Concordia Avenues, and install temporary street lighting.
  - Begin water service work on Western Avenue from Selby to Concordia Avenues.
  - Begin sidewalk removals on Western Avenue from St. Anthony to University Avenues.
- 
-