



## COMO · CHATSWORTH SPSVP

Ryan Lowry, Project Inspector

Cell · 651-775-6674

Office · 651-266-6147

**Project Inspector Ryan Lowry will be on-site and have the most up-to-date information.**

All questions should be directed to him.

If you have general questions, you may also contact the  
Public Works Street Design and Construction department at 651-266-6080.

---

---

### Update 11.13.2015

- The final lift of asphalt has been completed.

### Planned construction for the week of November 16<sup>th</sup> – November 20<sup>th</sup>

- Sodding and soil stabilization will begin.
- 
- 

### Update 11.06.2015

- Finished pouring the balance of the concrete work.
- Continued black dirt placement and installing street lights and signs.
- Finished manhole and water valve work.

### Planned construction for the week of November 9<sup>th</sup> – November 13<sup>th</sup>

- Finish black dirt work.
  - Final lift of asphalt to go down.
  - Possibly start sod placement.
- 
- 

### Update 10.30.2015

- Nearing completion of concrete for the entirety of the project.
- Passed the final water tests and removed all temporary water services.
- Began the process of raising manholes and water valves to finished surface grade.
- Continued boulevard clean-up and black dirt placement.

### Planned construction for the week of November 2<sup>nd</sup> – November 6<sup>th</sup>

- Finish the concrete work, raising manholes and water valves, and finish black dirt placement.
- 
-

### Update 10.23.2015

- Finished paving the base course of asphalt on Argyle Street and West Como Boulevard.
- Continued pouring concrete for driveways, curb, sidewalk, and pedestrian ramps.
- Began placing black dirt in boulevards in preparation for sodding.

### Planned construction for the week of October 26<sup>th</sup> – October 30<sup>th</sup>

- Continue pouring concrete, black dirt placement, and installing electrical.
  - Begin raising manholes and water valves to finished grade.
- 
- 

### Update 10.16.2015

- Installed curb on Argyle Street and West Como Boulevard.
- Prepared the gravel for paving.
- Installed electrical conduit and light bases.

### Planned construction for the week of October 19<sup>th</sup> – October 23<sup>rd</sup>

- Pave Churchill and Oxford Streets and Como Avenue.
  - Install sidewalks, driveway aprons and pedestrian ramps.
  - Place black dirt in the boulevards.
- 
- 

### Update 10.09.2015

- Finished storm sewer work, sanitary sewer and lead water service work on West Como Boulevard.
- Began concrete work on Churchill and Oxford Streets.
- Began soil corrections on West Como Boulevard.

### Planned construction for the week of October 12<sup>th</sup> – October 16<sup>th</sup>

- Continue concrete work on Churchill, Oxford and Argyle Streets and Como Avenue.
  - Complete soil corrections on West Como Boulevard.
  - Begin grading work for paving.
- 
- 

### Update 10.02.2015

- Completed soil corrections on Churchill, Oxford and Argyle Streets and Como Avenue.
- Began sidewalk removal and replacement on previous streets.
- Finished water main installation on West Como Boulevard.
- Began median work on Marshall Avenue at Wilder Street.

### **Planned construction for the week of October 5<sup>th</sup> – October 9<sup>th</sup>**

- Complete storm sewer, sanitary sewer, and lead water service work on West Como Boulevard.
  - Complete soil corrections on West Como Boulevard.
  - Begin curb installation on Churchill, Oxford and Argyle Streets and Como Avenue.
  - Continue work on Marshall Avenue median and pedestrian ramps.
- 
- 

### **Update 09.25.2015**

- Finished sanitary services, lead water replacements, storm sewer and manhole reconstruction work for Churchill, Oxford and Argyle Streets and Como Avenue.
- Started water main installation on West Como Boulevard.

### **Planned construction for the week of September 28<sup>th</sup> – October 2<sup>nd</sup>**

- Complete water main installation on West Como Boulevard.
  - Begin sanitary service and lead water replacement work on West Como Boulevard.
  - Continue soil corrections on Churchill, Oxford and Argyle Streets and Como Avenue.
- 
- 

### **Update 09.18.2015**

- Finished sanitary repairs and lead water replacements on Argyle Street.
- Started sanitary sewer repairs and lead water replacements on Como Avenue.
- Completed storm sewer work.
- Began manhole reconstructions and soil corrections on Churchill Street.
- Began pavement removal on West Como Boulevard.

### **Planned construction for the week of September 21<sup>st</sup> – September 25<sup>th</sup>**

- Complete sanitary repairs and lead water replacements on Como Avenue.
  - Complete soil corrections on Churchill, Oxford and Argyle Streets and Como Avenue.
  - Finish pavement removal on West Como Boulevard.
  - Begin water main placement on West Como Boulevard.
  - Begin sanitary sewer repairs and lead water replacements on West Como Boulevard.
- 
- 

### **Update 09.11.2015**

- Finished sanitary repairs and lead water replacements on Oxford Street.
- Finished water main placement on Como Avenue.
- Began storm sewer work at Argyle Street and Como Avenue, and Churchill Street and Como Avenue.

### **Planned construction for the week of September 14<sup>th</sup> – September 18<sup>th</sup>**

- Complete sanitary repairs and lead water replacements on Argyle Street.
  - Complete storm sewer work.
  - Begin soil corrections.
- 
- 

### **Update 09.04.2015**

- Finished pavement removal on Como Avenue.
- Finished water main installation on Argyle Street.
- Finished sanitary and water service work on Churchill Street and moved to Oxford Street.

### **Planned construction for the week of September 7<sup>th</sup> – September 11<sup>th</sup>**

- Complete water main installation on Como Avenue.
  - Continue work on water and sanitary sewer services.
  - Begin work on storm sewer.
- 
- 

### **Update 08.28.2015**

- Resumed pavement removal and water main installation.
- Began sanitary and water service repair and reconnection.

### **Planned construction for the week of August 31<sup>st</sup> – September 4<sup>th</sup>**

- Continue pavement removal, water main installation, water reconnections, and sanitary service repairs.
- 
- 

### **Update 08.21.2015**

- Resumed pavement removal and began water main installation.

### **Planned construction for the week of August 24<sup>th</sup> – August 28<sup>th</sup>**

- Continue pavement removal and water main installation, and begin water reconnections and sanitary service repairs.
- 
- 

### **Update 08.14.2015**

- Pavement removal began on Churchill Street, Oxford Street, Argyle Street, and Como Avenue.

**Planned construction for the week of August 17<sup>th</sup> – August 21<sup>st</sup>**

- Continue pavement removal at previous locations and begin water main placement.
- 
- 

**The City of Saint Paul apologizes for the inconvenience.  
Please be cautious of the workers and heavy equipment in the project area.**