



FRANKLIN AVENUE RECONSTRUCTION

Steven Herbert, Project Inspector

Cell · 651-755-5985

Office · 651-266-6072

Project Inspector Steve Herbert will be on-site and have the most up-to-date information.

All questions should be directed to him.

If you have general questions, you may also contact the
Public Works Street Design and Construction department at 651-266-6080.

Update 11.13.2015

- The project is complete except for two areas of sidewalk work that were delayed due to delayed utility relocations. At this point in time, we expect the utility relocations to be complete by November 20th — weather dependent.

Update 11.06.2015

- Saw and seal is done.
- Clean-up will be completed.

Planned construction for the week of November 9th – November 13th

- No work has been scheduled.

Update 10.30.2015

- Paving and sod was finished.

Planned construction for the week of November 2nd – November 6th

- Saw and seal will be done.
- Clean-up to be completed.

Update 10.23.2015

- Paving and sod preparation has started.

Planned construction for the week of October 26th – October 30th

- Sod may be placed.
 - Manholes will be installed.
-
-

Update 10.16.2015

- Concrete work is almost finished.
- Crews have been preparing the road for pavement.

Planned construction for the week of October 19th – October 23rd

- Paving will occur early in the week.
 - Preparing for sod later in the week.
-
-

Update 10.09.2015

- Concrete and lighting work has started.

Planned construction for the week of October 12th – October 16th

- Concrete work should finish.
 - Lighting work will continue.
 - Some paving work may begin.
-
-

Update 10.02.2015

- Curb was put down and grading was finished.

Planned construction for the week of October 5th – October 9th

- Work on sidewalks and driveways.
-
-

Update 09.25.2015

- Road base preparation continued.

Planned construction for the week of September 28th – October 2nd

- Road base preparation will finish.
 - Curb installation is scheduled for Thursday, October 1st.
-
-

[Update 09.18.2015](#)

- Pipe work was finished.

Planned construction for the week of September 21st – September 25th

- Road base preparation will continue.
-
-

[Update 09.11.2015](#)

- Removals are done and water utility work began.

Planned construction for the week of September 14th – September 18th

- Water utility work will finish.
 - Catch basin work and road base preparation will begin.
-
-

[Update 09.04.2015](#)

- Removals began and road was reclaimed.
- Water utility work was delayed.

Planned construction for the week of September 7th – September 11th

- Removals will continue and water utility work will begin.
-
-

[Update 08.28.2015](#)

- Gas main work was finished and road closure signs were placed.

Planned construction for the week of August 31st – September 4th

- Removals will begin, the road will be reclaimed, and water utility work will begin.
-
-

[Update 08.21.2015](#)

- Gas main work was done.

Planned construction for the week of August 24th – August 28th

- Gas main work will continue. This work is being coordinated and performed by Xcel Energy.
-
-

Update 08.14.2015

- Gas main work was done.

Planned construction for the week of August 17th – August 21st

- Gas main work will continue. This work is being coordinated and performed by Xcel Energy.
-
-

Update 08.07.2015

- Gas main work has begun.

Planned construction for the week of August 10th – August 14th

- Gas main work will continue. This work is being coordinated and performed by Xcel Energy.
-
-

Update 07.24.2015

- Gas main work may begin soon.
-
-

**The City of Saint Paul apologizes for the inconvenience.
Please be cautious of the workers and heavy equipment in the project area.**