



February 13, 2023

Private Sewer Lateral Lining Work – Inflow and Infiltration (I&I) Demo Project Schedule

Dear Saint Paul Property Owner:

The City of Saint Paul has contracted with Musson Brothers to do lateral lining work on your sewer line. **The private sanitary sewer lining work will start in March and is scheduled to be completed by September 2023, weather permitting.**

You are receiving this letter because the City has already received a signed waiver form from your property to do this work. This sewer lining work will only be done on properties, such as yours, that have already submitted the signed waiver forms.

The sewer lining work requires a several steps. Here is detailed information about the different steps with an anticipated schedule, weather permitting:

1. Televising Private Sewer Lateral & Locate Work – March & April

- The City's contractor will televise and record a video of your private sanitary sewer lateral to assess and document its condition prior to lining and determine the cleanout location.
- Green paint and a stake will be used to mark the proposed cleanout location in the public right of way (boulevard). **Please do not remove the markings.**
- Work will be done from the sewer main in the street.
- **There will be no disruption to your sewer service.**

2. Exterior Cleanout Installation & Prep Work – April

- At the marked location the City's contractor will dig a hole approximately 2 feet in diameter using water pressure (hydro-excavation).
- The exterior cleanout (Vac-A-Tee) will be connected to your private sewer line and a hole cored into it.
- Your sewer line will be cleaned and measured for the liner.
- The pipe will temporarily be left 6 inches above the ground during construction.
- **There will be no disruption to your sewer service.**



Exterior cleanout pipe (green) attached to sewer lateral in newly dug hole.

3. Installation of the Liner (will be done on two separate days) – May, June, & July
 - You will receive a door hanger notice the day prior to the installation work.
 - You do not need to be home to have the installation done as work is done from outside your home.
 - Lining installation will be done in two parts on two separate days. One day is from the sewer main in the street to the cleanout and the second day is from the cleanout to the house. You will receive a door hanger each time before work is done.
 - **Do not use your sewer service during the approximately two hours that the sewer lining work is being done. There will be two separate days with sewer service disruption.** The City's contractor will knock on your door before beginning work and will let you know when the work is completed.

4. Restoration & Post Televising – May, June, & July
 - After the liner installation is complete, the exterior cleanout pipe will be cut down to grade and covered.
 - The area around the cleanout pipe will be restored, including reseeding grass in the boulevard if applicable.
 - The City's contractor will televise the sewer line from the sewer main in the street to ensure everything is completed.
 - **There will be no disruption to your sewer service.**

There will be times during this project when work is being done on your property, such as when the custom liners are being manufactured. Please follow all no parking signs and requests from the City's contractor to not use your sewer service during the notified times for lining installation.

Staff will be onsite throughout the work to address questions and concerns. Please reach out to us with any questions or concerns.

- Musson Brothers (City's contractor, first point of contact)
Dave Wisniewski, project manager
414-403-0337
dwisniewski@mussonbrothers.com
- City of Saint Paul, Sewer Utility
Aaron Hass
651-485-2262
aaron.hass@ci.stpaul.mn.us
- SEH (project engineer)
Spencer Cossalter
651-318-0350
scossalter@sehinc.com

Thanks,
Saint Paul Public Works Sewer Utility