

MINNESOTA ST & 4TH ST E- ST. PAUL CONSTRUCTION UPDATES:

Week of July 10,2023

Block	Anticipated Construction Activities						Notes
	Sidewalk	Road	Storm Sewer	Signals	Removals	Underground Utilities	
7th St to 6th St							
6th St Intersection							
6th St to 5th St					X		
5th St Intersection							
5th St to 4th St					X		
4th St Intersection							
4th St to Kellogg Blvd					X		



What's Happening?

- Veit & Company, Inc. mobilized on site the week of June 26th, 2023. Traffic control was placed on the project and Veit started street removals at Minnesota Street. This work consisted of milling the existing bituminous off the roadway and started concrete removals at various areas within the road section.
- As a part of the project there are several private utility companies that are relocating their utility to allow for future upgrades. These relocations are within and adjacent to the project limits.



What's to Expect

- Utility work will begin the week of July 10th, 2023. The utility work will start at Kellogg and Minnesota Street and will continue to the north.
- No major traffic control changes will occur the week of July 10th. However, minor adjustments to the traffic control should be expected. Access to businesses and parking ramps will remain the same.