



## EAST THIRD STREET RECONSTRUCTION

Jamie Heiden, Project Inspector

Cell • 651-755-0115

Office • 651-266-6127

**Project Inspector Jamie Heiden will be on-site and have the most up-to-date information.**

All questions should be directed to him.

If you have general questions, you may also contact the  
Public Works Street Design and Construction department at 651-266-6080.

---

---

### Update 11.20.2015

- Sign installation to continue on Third Street between Maple Street and Johnson Parkway until completed.
- The final layer of asphalt on Third Street between Tell Street and Johnson Parkway is delayed until the spring of 2016 due to unfavorable weather conditions.
- Saw and seal of asphalt on Third Street between Maple Street and Johnson Parkway is also delayed until the spring of 2016 due to unfavorable weather conditions.
- Street lighting and tree planting is complete on Third Street.

**Third Street construction is suspended until the spring of 2016.**

---

---

### Update 11.13.2015

#### Completed:

- The raising of manhole access on Third Street between Tell Street and Johnson Parkway.
- Sod placement on Third Street from Earl Street to Johnson Parkway.
- The final layer of asphalt on Third Street between Maple and Tell Streets.
- Street lighting installation on Third Street between Maple Street and Johnson Parkway.
- Job site clean-up continued all week.

#### Planned construction for the week of November 16<sup>th</sup> – November 20<sup>th</sup>

- Sign installation will continue all week on Third Street between Maple Street and Johnson Parkway.
  - The final layer of asphalt on Third Street between Tell Street and Johnson Parkway is scheduled for Monday — weather permitting.
  - The saw and seal of asphalt is scheduled for Wednesday on Third Street between Maple Street and Johnson Parkway — weather permitting.
- 
-

## Update 11.06.2015

### **Completed:**

- The raising of manhole access on Third Street between Mendota, Earl, and Tell Streets.
- Boulevard grading on Third Street between Mendota and Tell Streets.
- All concrete work on Third Street.
- Sod placement on Third Street between Maple and Tell Streets.
- Asphalt patching on Third Street between Maple Street and Johnson Parkway.

### **Planned construction for the week of November 9<sup>th</sup> – November 13<sup>th</sup>**

- The raising of manhole access on Third Street between Tell Street and Johnson Parkway will continue.
  - Sod placement on Third Street from Earl Street to Johnson Parkway is scheduled — weather permitting.
  - The final layer of asphalt on Third Street between Maple and Tell Streets is scheduled.
  - Job site clean-up will continue all week.
  - Street lighting installation will continue on Third Street between Maple Street and Johnson Parkway.
- 
- 

## Update 10.30.2015

- The raising of manhole access on Third Street between Maple and Mendota Streets, and Earl and Tell Streets was completed.
- Asphalt paving second and third layers on Third Street between Mendota and Earl Streets was completed.
- Asphalt paving first layer on Third Street between Tell Street and Johnson Parkway was completed.
- Boulevard striping on Third Street between Mendota and Earl Streets was delayed due to weather.

### **Planned construction for the week of November 2<sup>nd</sup> – November 6<sup>th</sup>**

- The raising of manhole access on Third Street between Mendota and Earl Streets, and Tell Street and Johnson Parkway is scheduled.
  - Boulevard grading on Third Street between Mendota and Earl Streets is scheduled (weather permitting).
  - All concrete work will be completed on Third Street.
  - Sod placement on Third Street between Maple and Mendota Streets, and Earl and Tell Streets is scheduled (weather permitting).
- 
- 

## Update 10.23.2015

- Concrete curb and gutter, concrete flat work, and final grading of asphalt on Third Street between Tell Street and Johnson Parkway was completed.

- Final grading of roadway on Third Street between Mendota and Earl Streets was completed.
- Asphalt paving base layers on Third Street between Maple and Earl Streets was completed.
- Third layer of asphalt paving on Third Street between Maple and Earl Streets, and Earl and Tell Streets was completed.
- Grading of boulevards continued on Third Street between Earl and Tell Streets.

---

#### **Planned construction for the week of October 26<sup>th</sup> – October 30<sup>th</sup>**

- Raising manhole access on Third Street between Maple and Mendota Streets, and Earl and Tell Streets.
  - Asphalt paving second and third layers on Third Street between Mendota and Earl Streets.
  - Asphalt paving first layer on Third Street between Tell Street and Johnson Parkway.
  - Boulevard striping on Third Street between Mendota and Earl Streets.
- 
- 

#### **Update 10.16.2015**

- Roadway grading on Third Street between Mendota and Cypress Streets, and Tell Street and Johnson Parkway was completed.
- Boulevard preparation for sod on Third Street between Earl and Tell Streets was rescheduled.
- Concrete curb and gutter on Third Street between Mendota and Earl Streets was completed.
- Concrete curb and gutter on Third Street between Tell Street and Johnson Parkway began.
- Concrete flat work on Third Street between Mendota and Earl Streets continued.

---

#### **Planned construction for the week of October 19<sup>th</sup> – October 23<sup>rd</sup>**

- Concrete curb and gutter on Third Street between Tell Street and Johnson Parkway will be completed.
  - Concrete flat work on Third Street between Tell Street and Johnson Parkway is scheduled to be completed.
  - Final grading of roadway on Third Street between Mendota and Earl Streets is scheduled to be completed.
  - Final grading of roadway on Third Street between Tell Street and Johnson Parkway will begin.
- 
- 

#### **Update 10.09.2015**

- The soil correction on Third Street between Mendota and Cypress Streets was completed.
- Roadway grading on Third Street between Tell Street and Johnson Parkway continued.
- Street lighting installation continued on Third Street between Mendota and Maple Streets.
- Boulevard preparation for sod on Third Street between Mendota and Maple Streets was completed.

### **Planned construction for the week of October 12<sup>th</sup> – October 16<sup>th</sup>**

- Roadway grading on Third Street between Mendota and Cypress Streets will be completed.
  - Roadway grading on Third Street between Tell Street and Johnson Parkway will be completed.
  - Boulevard preparation for sod on Third Street between Earl and Tell Streets is scheduled.
  - Concrete curb and gutter on Third Street between Mendota and Earl Streets is scheduled.
  - Concrete curb and gutter on Third Street will continue through the end of the week.
- 
- 

### **Update 10.02.2015**

- The soil correction on Third Street between Forest and Cypress Streets was delayed until early next week.
- Sidewalk replacement was completed on Third Street between Mendota and Arcade Streets.
- Sanitary sewer replacement was completed on Third Street between Tell and Griffith Streets.
- Storm sewer replacement on Third Street was completed between Tell Street and Johnson Parkway.
- Street lighting poles were installed on Third Street between Mendota and Arcade Streets.
- Boulevard striping on Third Street between Mendota and Maple Streets began.

### **Planned construction for the week of October 5<sup>th</sup> – October 9<sup>th</sup>**

- The soil correction on Third Street between Forest and Cypress Streets is scheduled early in the week.
  - Roadway grading on Third Street between Tell Street and Johnson Parkway will begin.
  - Street lighting installation will continue on Third Street between Mendota and Maple Streets.
  - Boulevard preparations for sod on Third Street between Mendota and Maple Streets will continue.
- 
- 

### **Update 09.25.2015**

- Water main replacement on Third Street between Griffith Street and Johnson Parkway was completed. All water main replacement is complete for this project.
- Sanitary sewer replacement on Third Street between Tell and Griffith Streets was delayed due to weather conditions.
- Sidewalk replacement on Third Street between Mendota and Maple Streets was completed.
- Sidewalk replacement began on Third Street between Mendota and Forest Streets.
- Storm sewer replacement on Third Street between Tell Street and Johnson Parkway began.
- Street lighting poles were installed on Third Street between Maple and Arcade Streets.

### **Planned construction for the week of September 28<sup>th</sup> – October 2<sup>nd</sup>**

- Soil correction will take place on Third Street between Forest and Cypress Streets.
  - Sidewalk replacement will continue on Third Street between Mendota and Tell Streets.
  - Sanitary sewer replacement will begin on Third Street between Tell and Griffith Streets.
  - Storm sewer replacement on Third Street will continue between Tell Street and Johnson Parkway.
  - Street lighting poles will be installed on Third Street between Arcade and Mendota Streets.
- 
- 

### **Update 09.18.2015**

- Water main replacement on Third Street between Tell and Griffith Streets was completed.
- Grading of sidewalk replacements on Third Street between Earl and Maple Streets continued.
- Tree removals on Third Street between Forest and Maple Streets were completed.
- Sidewalk replacement continued on Third Street between Mendota and Maple Streets.

### **Planned construction for the week of September 21<sup>st</sup> – September 25<sup>th</sup>**

- Working towards completion of the water main replacement on Third Street between Griffith Street and Johnson Parkway.
  - Working towards completion of the sanitary sewer replacement on Third Street between Tell and Griffith Streets.
  - Sidewalk replacement continues on Third Street between Maple and Earl Streets.
- 
- 

### **Update 09.11.2015**

- Concrete sidewalk was poured on Third Street between Earl and Forest Streets.
- Final grading was completed on Third Street between Arcade and Mendota Streets, and Earl and Tell Streets.
- Base layer of asphalt was placed on Third Street between Earl and Tell Streets, and Arcade and Mendota Streets.

### **Planned construction for the week of September 14<sup>th</sup> – September 18<sup>th</sup>**

- Water main replacement on Third Street between Tell and Gotzian Streets.
  - Grading of sidewalk replacements on Third Street between Earl and Maple Streets.
  - Tree removals on Third Street between Forest and Maple Streets will continue.
- 
- 

### **Update 09.04.2015**

- Road grading on Third Street between Earl Street and the parking lot access at AIM school to the east was completed.

- Concrete curb and gutter was poured on Third Street between Tell and Cypress Streets and Mendota and Maple Streets.
- Sidewalk removals on Third Street between Tell and Maple Streets were completed.

#### **Planned construction for the week of September 7<sup>th</sup> – September 11<sup>th</sup>**

- Concrete sidewalk will be poured on Third Street between Earl and Maple Streets.
  - Final grading will begin on Third Street between Mendota and Maple Streets and Earl and Tell Streets.
  - A base layer of asphalt will be placed on Third Street between Earl and Tell Streets.
- 
- 

#### **Update 08.28.2015**

- Road grading on Third Street between Earl Street and the parking lot access at AIM school to the east will continue.
- Road grading on Third Street between Mendota and Maple Streets was completed.
- Storm sewer replacement at Third and Earl Streets was completed.
- Storm sewer replacement at Third and Tell Streets was completed.
- Sanitary service replacement on Third Street between Earl and Tell Streets was completed.

#### **Planned construction for the week of August 31<sup>st</sup> – September 4<sup>th</sup>**

- Road grading on Third Street between Earl Street and the parking lot access at AIM school to the east will be completed.
  - Concrete curb and gutter will be poured on Third Street between Tell and Cypress Streets.
  - Sidewalk removals on Third Street between Tell and Maple Streets.
- 
- 

#### **Update 08.21.2015**

- Pavement removal was completed on Third Street from Earl Street past the access to AIM's school parking lot.
- Water main replacement was completed on Third Street between Earl Street and the access to AIM's school parking lot.
- Storm sewer replacement at Third and Mendota Streets was completed.

#### **Planned construction for the week of August 24<sup>th</sup> – August 28<sup>th</sup>**

- Road grading on Third Street between Earl Street and the parking lot access at AIM's school to the east.
  - Road grading on Third Street between Mendota and Maple Streets.
  - Storm sewer replacement at Third and Earl Streets, and Third and Tell Streets.
  - Sanitary service replacement on Third Street between Earl and Tell Streets.
- 
-

### Update 08.14.2015

- Water main replacement was completed on Third Street between Arcade and Maple Streets.
- Road grading continued on Third Street between Cypress and Earl Streets.
- Storm sewer replacement at Third and Mendota Streets began.

### Planned construction for the week of August 17<sup>th</sup> – August 21<sup>st</sup>

- Pavement removal will resume at Earl and Third Streets on August 17<sup>th</sup>.
  - Road grading will resume on Third Street between Mendota and Maple Streets.
  - Water main replacement will continue on Third Street between Earl and Tell Streets.
  - Completion of storm sewer replacement at Third and Mendota Streets.
- 
- 

### Update 08.07.2015

- Water main replacement on Third Street from Forest to Arcade Streets was completed.
- Storm sewer replacement at Third and Forest Streets, Third and Arcade Streets, and Third and Maple Streets has been completed.
- Rough road grading was completed on Third Street between Mendota and Earl Streets.

### Planned construction for the week of August 10<sup>th</sup> – August 14<sup>th</sup>

- Water main replacement will continue on Third Street between Arcade and Maple Streets.
  - Possible rough road grading on Third Street between Mendota and Arcade Streets.
  - Storm sewer replacement at Third and Mendota Streets.
  - Removals of pavement to resume at Third and Earl Streets on August 17<sup>th</sup>.
- 
- 

### Update 07.31.2014

- Water main replacement on Third Street from Cypress to Earl Streets was completed.
- Water main replacement on Third Street from Forest to Mendota Streets began.
- Storm sewer replacement was completed at Third and Cypress Streets.
- Repairs of sanitary sewer began on Third Street between Arcade and Forest Streets.
- Water service replacement will be completed on Third Street between Arcade and Earl Streets.

### Planned construction for the week of August 3<sup>rd</sup> – August 7<sup>th</sup>

- Water main replacement on Third Street will continue between Arcade and Forest Streets.
  - Storm sewer replacement at Third and Forest Streets if scheduling permits.
- 
-

### Update 07.24.2015

- Removal of pavement continued on Third Street from Forest to Earl Streets.
- Water main replacement was completed on Third Street between Forest and Cypress Streets.

### Planned construction for the week of July 27<sup>th</sup> – July 31<sup>st</sup>

- Removal of pavement on Third Street between Maple to Arcade Streets will continue.
  - Water main replacement on Third Street between Cypress to Earl Streets, and Forest to Mendota Streets will continue.
- 
- 

### Update 07.17.2015

- Xcel gas service replacement was completed on Third Street from Maple to Forest Streets.
- Removal of road surface was completed on Third Street from Arcade to Forest Streets.

### Planned construction for the week of July 20<sup>th</sup> – July 24<sup>th</sup>

- Removal of pavement will be completed on Third Street from Forest to Earl Streets.
  - Water main replacement will begin on Third Street between Forest and Earl Streets.
- 
- 

**The City of Saint Paul apologizes for the inconvenience.  
Please be cautious of the workers and heavy equipment in the project area.**