

**Saint Paul Public Works  
Street Design and Construction**

## **Wheelock Parkway Reconstruction**

**Senior Project Inspector Don Miller**

Cell: 612-302-7667

**Project Engineer Kevin Nelson**

Office: 651-266-6236

**Senior Project Inspector Don Miller will be on-site and have the most up-to-date information.**  
Please direct questions to him.

### **Update 11.18.2016**

- Finished bituminous wear course, boulevards, topsoil, and sod for the 2016 season.
- Finished placing street markings for the 2016 season.
- Continued stairway construction at the Trout Brook Bridge.
- Continued work on the kiosk area near the Gateway Trail Bridge.

#### **Planned Construction for Next Week**

- Continue construction of the stairway to the lower trail at Trout Brook Bridge.
- Continue working on the kiosk area near the Gateway Trail Bridge.

### **Update 11.10.2016**

- Continued stairway construction for the connection to the lower trail at Trout Brook Bridge.
- Continued fine grading of boulevards and placement of topsoil and sod east of I-35.
- Continued work on the kiosk area near the Gateway Trail Bridge.
- Finished the bituminous wear course between I-35 and Edgemont Street.
- Placed street markings job-wide.

#### **Planned Construction for Next Week**

- Finish grading boulevards and placement of topsoil and sod for 2016.
- Finish placing street pavement markings job-wide.
- Continue construction of the stairway to the lower trail at Trout Brook Bridge.
- Continue working on the kiosk area near the Gateway Trail Bridge.

### **Update 11.04.2016**

- Finished all remaining concrete sidewalk and driveway work for 2016.
- Continued stairway construction for the connection to the lower trail at Trout Brook Bridge.
- Continued fine grading of boulevards and placement of topsoil between I-35 and Edgemont Street.
- Finished bituminous wear course and the bike trail between I-35 and Edgemont Street.

#### **Planned Construction for Next Week**

- Continue grading boulevards and placing topsoil and sodding from I-35 to Edgemont Street.
- Begin placing street pavement markings job-wide.
- Continue construction of the stairway to the lower trail at Trout Brook Bridge.
- Begin fine grading for the Gateway Trail kiosk area.

<b>Update 10.28.2016</b>	
<ul style="list-style-type: none"> <li>Continued concrete sidewalk and driveway work between I-35 and Edgemont Street.</li> <li>Continued stairway construction for the connection to the lower trail at Trout Brook Bridge.</li> <li>Continued fine grading of boulevards and placement of topsoil between I-35 and Edgemont Street.</li> <li>Sodded boulevard and yard areas between the Gateway Trail Bridge and Edgerton Street.</li> </ul> <p><b><u>Planned Construction for Next Week</u></b></p> <ul style="list-style-type: none"> <li>Pave the bike trail from I-35 to Edgemont Street.</li> <li>Continue grading boulevards and placing topsoil from I-35 to Edgemont Street.</li> <li>Finish all remaining concrete driveway and sidewalk work between I-35 and Edgerton Street.</li> <li>Continue construction of the stairway to the lower trail at Trout Brook Bridge.</li> </ul>	
<b>Update 10.21.2016</b>	
<ul style="list-style-type: none"> <li>Continued concrete sidewalk and driveway work between I-35 and Edgemont Street.</li> <li>Continued stairway construction for the connection to the lower trail at Trout Brook Bridge.</li> <li>Continued fine grading of boulevards and placement of topsoil between the Gateway Trail Bridge and Edgerton Street.</li> <li>Paved base course bituminous street pavement from I-35 to Edgemont Street.</li> </ul> <p><b><u>Planned Construction for Next Week</u></b></p> <ul style="list-style-type: none"> <li>Begin sodding and seeding work between the Gateway Trail Bridge and Edgerton Street.</li> <li>Finish concrete curb, driveway, and sidewalk work between I-35 and Edgemont Street.</li> <li>Continue construction of the stairway to the lower trail at the Trout Brook Bridge.</li> </ul>	
<b>Update 10.14.2016</b>	
<ul style="list-style-type: none"> <li>Completed storm sewer work in the Westminster Street intersection.</li> <li>Continued concrete curb, sidewalk, and driveway work between I-35 and Edgemont Street.</li> <li>Began constructing the stairway to the lower trail at Trout Brook Bridge.</li> <li>Continued fine grading of boulevards and placement of topsoil between the Gateway Trail Bridge and Edgerton Street.</li> <li>Paved bituminous bike trail from Gateway Trail Bridge to Edgerton Street.</li> </ul> <p><b><u>Planned Construction for Next Week</u></b></p> <ul style="list-style-type: none"> <li>Continue grading boulevards and placing topsoil between the Gateway Trail Bridge and Edgerton Street.</li> <li>Finish concrete curb and sidewalk work between I-35 and Edgemont Street.</li> <li>Continue construction of the stairway to the lower trail at Trout Brook Bridge.</li> <li>Prepare for bituminous base paving between I-35 and Edgemont Street.</li> </ul>	
<b>Update 10.07.2016</b>	
<ul style="list-style-type: none"> <li>Continued existing pavement removals, street grading, and placing of aggregate base between the BP gas station at I-35 and Edgemont Street.</li> <li>Finished concrete curb, sidewalk, and driveway work between Edgerton Street and the Gateway Trail Bridge.</li> <li>Began placing concrete sidewalk between I-35 and Edgemont Street.</li> <li>Completed sanitary sewer service work near Edgerton and Edgemont streets.</li> </ul>	

### **Planned Construction for Next Week**

- Continue street grading and aggregate base between I-35 and Edgemont Street.
- Continue concrete curb and sidewalk from the BP gas station at I-35 to Edgemont Street.
- Begin finish grading boulevards between the Gateway Trail Bridge and Edgerton Street and begin placing new topsoil and sod.
- Complete storm sewer work at the Westminster Street intersection.

### **Update 09.30.2016**

- Continued street grading and placing aggregate base between Westminster Street and the Gateway Trail Bridge.
- Continued concrete sidewalk and driveway work between Edgerton Street and the Gateway Trail Bridge.
- Placed additional concrete curb and gutter on the east side of the Gateway Trail Bridge.
- Placed base course of bituminous pavement from the Gateway Trail Bridge to Edgerton Street.

### **Planned Construction for Next Week**

- Complete pavement removals and street grading between I-35 and Edgemont Street.
- Continue concrete sidewalk both east and west of the Gateway Trail Bridge.
- Complete sanitary service work near house number 556.
- Begin storm sewer work at the Westminster Street intersection.

### **Update 09.23.2016**

- Continued street grading and placing aggregate base between Westminster Street and the Gateway Trail Bridge.
- Continued pavement removals between I-35 and the Gateway Trail Bridge.
- Continued concrete sidewalk work between Edgerton Street and the Gateway Trail Bridge.
- Replaced sanitary manhole and water main hydrant near Westminster Street.
- Continued with tree removals between I-35 and Edgerton Street.
- Placed wearing course of bituminous pavement from Rice Street to I-35.

### **Planned Construction for Next Week**

- Complete pavement removals and street grading between I-35 and Westminster Street.
- Begin concrete sidewalk and driveway work between I-35 and Westminster Street.
- Begin work at the storm pond near the Gateway Trail Bridge.
- Begin storm sewer work at the Westminster Street intersection.

### **Update 09.16.2016**

**NOTE: Final sodding of yards between Rice Street and I-35 is now complete.**

**The final lift of bituminous street pavement from Rice Street to I-35 is scheduled to be placed on September 19<sup>th</sup>.**

- Finished grading and placing aggregate base on the west bound roadway between Edgerton Street and the Gateway Trail Bridge.
- Began pavement removals between I-35 and the Gateway Trail Bridge.
- Started concrete sidewalk work between Edgerton Street and the Gateway Trail Bridge.
- Finished sodding between Rice Street and I-35.
- Continued with tree removals between I-35 and Edgerton Street.

#### **Planned Construction for Next Week**

- Complete pavement removals and street grading between I-35 and Westminster Street.
- Complete sanitary sewer service work between I-35 and the Gateway Trail Bridge.
- Place the final lift of bituminous pavement between Rice Street and I-35.
- Begin work around the storm pond near the Gateway Trail Bridge.
- Begin storm sewer work at the Westminster Street intersection.

**Update 09.09.2016**

**NOTE:** Final sodding of yards between Rice Street and I-35 is scheduled to begin the week of August 22<sup>nd</sup>, starting at Rice Street.

**The final lift of bituminous street pavement in this segment will be placed *after* the sodding work is completed to I-35.**

- Completed placement of aggregate base on the eastbound roadway between Edgerton Street and the Gateway Trail Bridge.
- Began removal of existing pavement and grading work on the westbound roadway from Edgerton Street to the Gateway Trail Bridge.
- Continued rough grading for the bike trail between Edgerton Street and the Gateway Trail Bridge.
- Finished the bike trail paving from the Trout Creek Bridge to I-35.
- Continued with tree removal between I-35 and Edgerton Street.

#### **Planned Construction for Next Week**

- Complete pavement removals, street grading, and aggregate base between Edgerton Street and the Gateway Trail Bridge.
- Continue placing topsoil and sod from the Trout Creek Bridge to I-35.
- Continue with clearing and grubbing of trees between I-35 and Edgerton Street.
- Begin concrete work on Phase 2 between Edgerton Street and the Gateway Trail Bridge.
- Begin final adjustment of manhole castings on Phase 1 in preparation for final paving of the street between Rice Street and I-35.

**Update 09.02.2016**

**NOTE:** Final sodding of yards between Rice Street and I-35 is scheduled to begin the week of August 22<sup>nd</sup>, starting at Rice Street.

**The final lift of bituminous street pavement in this segment will be placed *after* the sodding work is completed to I-35.**

- All concrete work between Rice Street and I-35 is now complete.
- Began street grading and placement of aggregate base on the eastbound roadway from the Gateway Trail Bridge to Edgerton Street.
- Began grading for the bike trail between the Gateway Trail Bridge and Edgerton Street.
- Continued sodding yards and boulevards between the Trout Creek Bridge and I-35.
- Continued with tree removal between I-35 and Edgerton Street.

#### **Planned Construction for Next Week**

- Continue with pavement removal and street grading on the westbound roadway between the Gateway Trail and Edgerton Street.
- Continue placing topsoil and sod from Jackson Street to I-35.
- Continue with clearing and grubbing of trees between I-35 and Edgerton Street.
- Place final lift of bituminous on the bike trail from the Trout Creek Bridge to I-35.
- Begin final adjustment of manhole castings in preparation for final paving of street between Rice Street and I-35.

**Update 08.26.2016**

**NOTE:** Final sodding of yards between Rice Street and I-35 is scheduled to begin the week of August 22<sup>nd</sup>, starting at Rice Street.

**The final lift of bituminous street pavement in this segment will be placed *after* the sodding work is completed to I-35.**

- Completed water main services between Hoyt Avenue and Edgerton Street.
- Completed storm and sanitary sewer work between Hoyt Avenue and Edgerton Street.
- Finished grading for the bike trail between Jackson Street and I-35.
- Began sodding yards and boulevards between Rice Street and Jackson Street.
- Continued with tree removals between I-35 and Edgerton Street.
- Completed additional concrete driveway and sidewalk work between the Trout Creek Bridge and I-35.

#### **Planned Construction for Next Week**

- Continue final grading and placing topsoil along street, sidewalks, and bike trail from Jackson Street to I-35.
- Continue with clearing and grubbing of trees between the Gateway Trail Bridge and Edgerton Street.
- Begin pavement removals and street grading operations from Edgerton Street to the Gateway Trail Bridge.
- Begin placing aggregate base on the graded street between Edgerton Street and the Gateway Trail Bridge.

**Update 08.19.2016**

**NOTE:** Final sodding of yards between Rice Street and I-35 is scheduled to begin the week of August 22<sup>nd</sup>, starting at Rice Street.

**The final lift of bituminous street pavement in this segment will be placed *after* the sodding work is completed to I-35.**

- Completed water main installation between Hoyt Avenue and Edgerton Street.
- Continued grading for bike trail between Jackson Street and I-35.
- Continued final grading and placing topsoil along the street, sidewalks, and trail between the Trout Creek Bridge and I-35.
- Continued with tree removal between I-35 and Edgerton Street.

#### **Planned Construction for Next Week**

- Pave bituminous bike trail between the Trout Creek Bridge and Jackson Street.
- Complete all remaining concrete sidewalk and driveways between the Trout Creek Bridge and I-35.
- Continue final grading and placing topsoil along street, sidewalks, and bike trail from the Trout Creek Bridge to I-35.
- Continue with clearing and grubbing of trees between the Gateway Trail Bridge and Edgerton Street.

- Begin storm sewer installation between Hoyt Avenue and Edgerton Street.
- Begin placing sod from Rice Street to Jackson Street.

#### Update 08.12.2016

- Continued water main installation between Hoyt Avenue and Edgerton Street.
- Finished grading for the bike trail between the Trout Creek Bridge and Jackson Street.
- Continued final grading and placing topsoil along the street, sidewalks, and trail between the Trout Creek Bridge and I-35.
- Continued with tree removals between I-35 and Edgerton Street.

#### Planned Construction for Next Week

- Pave bituminous bike trail between the Trout Creek Bridge and Jackson Street.
- Complete grading for all remaining sidewalk and trail segments between the Trout Creek Bridge and I-35.
- Continue final grading and placing topsoil along street, sidewalks, and trail from the Trout Creek Bridge to I-35.
- Continue with clearing and grubbing of trees between the Gateway Trail Bridge and Edgerton Street.
- Continue water main installation between Hoyt Avenue and Edgerton Street.

#### Update 08.05.2016

- Completed pavement removal for water main work between Hoyt Avenue and Edgerton Street and began water main installation.
- Continued grading for trail and sidewalk between Jackson Street and I-35.
- Finished with grading of side slope at McDonough Field.
- Continued grading boulevard areas along the street, sidewalks, and trail between the Trout Creek Bridge and I-35.
- Continued with tree removal between I-35 and Hoyt Avenue.

#### Planned Construction for Next Week

- Complete grading for all remaining sidewalk and trail segments between the Trout Creek Bridge and I-35.
- Continue grading boulevard areas along the street, sidewalks, and trail from the Trout Creek Bridge to I-35.
- Continue with clearing and grubbing of trees between the Gateway Trail Bridge and Edgerton Street.
- Continue water main installation between Hoyt Avenue and Edgerton Street.

#### Update 07.29.2016

- Finishing concrete sidewalks and driveways from Rice Street to Jackson Street.
- Paved bituminous trail from Jackson Street to I-35 and continued grading for trail between the Trout Creek Bridge and Jackson Street.
- Continued with grading of side slope at McDonough Field.
- Continued grading boulevard areas along the street, sidewalks, and trail between Park Street and I-35.
- Continued with tree removal on Phase II between I-35 and the Gateway Trail.
- Preparing for temporary water services on Phase II from Hoyt Avenue to Edgerton Street.

#### Planned Construction for Next Week

- Finish all concrete sidewalks, driveways, and crosswalks between Jackson Street and I-35.
- Complete grading of bituminous trail between the Trout Creek Bridge and Jackson Street.
- Continue patching behind sidewalks to match existing driveways.
- Continue grading boulevard areas along street, sidewalks, and trail from the Trout Creek Bridge to I-35.

- Continue with clearing and grubbing of trees between I-35 and the Gateway Trail Bridge.
- Begin pavement removals for water main replacement from Hoyt Avenue to Edgerton Street.

#### Update 07.22.2016

- Continued with concrete crosswalks and driveways.
- Paved bituminous trail from Rice Street to the Trout Creek Bridge and continued grading for trail to I-35.
- Began placing base course of bituminous street pavement from Rice Street to I-35.
- Began grading boulevard areas along the street, sidewalks, and trail between Rice Street and I-35.
- Started tree removals on Phase 2 between I-35 and Westminster Street.
- Began clearing for the Gateway Trail Connection at the Gateway Trail Bridge.

#### **Planned Construction for Next Week**

- Finish all concrete sidewalks, driveways, and cross walks between Rice Street and I-35.
- Complete all work necessary to prepare and pave the bituminous bike trail from the Trout Creek Bridge to I-35.
- Continue patching behind sidewalks to match existing driveways.
- Continue grading boulevard areas along street, sidewalks, and trail from Rice Street to I-35.
- Continue with clearing and grubbing of trees between I-35 and the Gateway Trail Bridge.

#### Update 07.15.2016

- Continued with concrete sidewalk, driveways, and curb.
- Began grading for bituminous bike trail construction.
- Final grading of aggregate base surface in preparation for bituminous paving.
- Finished sanitary sewer service for 21 Wheelock Parkway West.

#### **Planned Construction for Next Week**

- Continue placing concrete sidewalk and pedestrian ramps.
- Grading and placing aggregate base for the bike trail and begin paving the trail from Rice Street to the Trout Creek Bridge.
- Start patching driveways behind the sidewalk.
- Construct concrete tabled cross walks at Park Street and Wheelock Lane.
- Bituminous street paving may begin late in the week at the Rice Street end.

#### Update 07.08.2016

- Finished street grading and placement of aggregate base from Rice Street to I-35.
- Finished grading for all Phase 1 sidewalks, except for pedestrian ramps at intersections.
- Continued placing concrete sidewalk.

#### **Planned Construction for Next Week**

- Begin constructing concrete driveways and curb and gutter, starting at the Rice Street end.
- Continue with concrete sidewalk construction.
- Continue grading for the bituminous bike trail.
- Begin slope improvement work at the McDonough Field embankment.

**Update 07.01.2016**

- Finished pavement removal from Rice Street to I-35.
- Continued with street grading and placement of aggregate base.
- Continued placing concrete sidewalk.

**Planned Construction for Next Week**

- Finish street grading and placement of aggregate base.
- Continue with sidewalk construction.
- Prepare aggregate base surface for concrete curb and gutter work.

**Update 06.24.2016**

- Completed all Phase 1 storm sewer work.
- Completed all Phase 1 water main and water service work.
- Started placing concrete walk.

**Planned Construction for Next Week**

- Finish all Phase 1 tree and stump removals.
- Begin major street grading, starting at Rice Street and working east.
- Continue with the grading and placing of sidewalk.

**Update 06.17.2016**

- Completed tree removals in boulevard areas.
- Grading in boulevards for sidewalk construction.
- Began storm sewer system improvements and sanitary service replacements.
- Finished installing water main and started connecting water services.
- The Wheelock Parkway and Jackson Street intersection to be fully closed to all traffic on Saturday June 18<sup>th</sup> for storm sewer work.

**Planned Construction for Next Week**

- Continue connecting water services.
- Begin street grading and continue grading in boulevards for sidewalk and trail.
- Continue with storm sewer system improvements.
- Begin concrete sidewalk construction.

**Update 06.10.2016**

- Removed trees in boulevard areas.
- Graded in boulevards for sidewalk construction.
- Removed street pavement eastward from Rice Street.
- Installed water main eastward from Rice Street to Jackson Street.
- The Wheelock Parkway and Jackson Street intersection to be fully closed to all traffic on Saturday June 11<sup>th</sup> for water main work.

**Planned Construction for Next Week**

- Continue with tree removals to I-35.
- Continue grading in boulevards for sidewalk construction.



- Continue water main installation and begin water service work from Rice Street to the Trout Creek Bridge.
- Sanitary service and storm sewer replacement work from Rice Street to the Trout Creek Bridge.

#### **Update 06.03.2016**

- Removed trees in boulevard areas.
- Graded in boulevards for sidewalk construction.
- Removed street pavement eastward from Rice Street
- Installed water main eastward from Rice Street.

#### **Planned Construction for Next Week**

- Continue with tree removals.
- Continue grading in boulevards for sidewalk construction.
- Continue pavement removal and water main installation.