

City of Saint Paul Department of Public Works

Clarence Street Project Update

Week of 10-6-08

Complete curb, continue sidewalk and driveways. Begin fine grading street.

Week of 9-29-08 to 10-3-08

- Completed sewer and water work.
- Completed rough grading.
- Began sidewalk and driveways.

Week of 9-22-08 to 9-26-08

Storm sewer work continued on Clarence, Rose and Prosperity; rough grading began on Rose; and curb was placed on Phalen Boulevard. During the week of September 29th, sewer and water work will be completed; grading will be done on Rose and Clarence; Phalen Boulevard will be paved; and curbing will be placed on Clarence.

Week of: 9-15-08 to 9-19-08

- Removed curb and pavement on Phalen Blvd for increasing capacity of turn lanes.
- Removed curb, pavement and driveway aprons on Clarence from Maryland to Phalen Blvd.
- Removed curb, pavement and driveway aprons on Prosperity from Rose to Clarence and on Rose near Prosperity.
- Connected Cub site to sanitary sewer.
- Constructed catch basin on Phalen Blvd and Clarence at Phalen Blvd.

Report submitted by Bill Vos (651)-266-6113