

Ashland-Pascal RSVP

For questions concerning this project please contact Scott Brimer at:(651)-775-6666.

Week of October 6 through October 10

Sanitary Sewer Work was completed on Portland from Pascal to Albert

Storm Sewer replacement was completed on the same block

Rain gardens were dug and soil was placed.

Next Week

Sodding will occur in many areas.

Sanitary sewer work will begin on Portland from Albert to Hamline

Update for 9-30-08

Last week, curbing was placed in all areas except Portland and Ashland; and sewer work was completed on Ashland. During the week of September 29th, concrete flatwork will be done on newly curbed areas; and sewer work will begin on Portland.

Update for 9-12-08

Last week, concrete aprons and walks were placed in areas that were curbed; sanitary sewer installation was completed on Saratoga; and Hague Avenue was sub cut and Class 5 base was placed. During the week of September 15th, Hague will be curbed; asphalt base will be placed on Laurel; and sewer work will begin on Ashland from Hamline to Albert.

Update for 8-22-08

During the past week, curb was poured and outwalks and driveway aprons were placed on Ashland from Albert to Snelling; on Saratoga from Portland to Laurel; on Pascal from Portland to Laurel; and on Albert from Summit to Ashland. Sanitary sewer repairs were completed on Laurel. Next week, bituminous base will be placed on curbed areas and storm sewer work will begin on Hague.

Update for 8-7-08

During the week of August 4th, subgrade excavation was completed and Class 5 was placed on Ashland from Albert to Snelling. Curb was placed at Snelling and Ashland, and sidewalk panels were replaced on Ashland. During the upcoming week of August 11th, curbing will be poured on Ashland from Albert to Snelling; on Albert from Summit to Ashland; on Pascal from Portland to Ashland; and on Saratoga from Portland to Ashland. Milling will be done on Laurel from Albert to Snelling.