

Payne Avenue Paving & Lighting

For questions concerning this project contact: Bill Vos at (651)-266-6113.

Edgerton to Bush

9/23/09

Payne Avenue is now open to traffic, and the rain garden will be planted during the week of October 5th.

8/26/09

The final layer of bituminous was paved, and striping installed. The pavement was sawed and sealed.

Payne Avenue was opened to traffic on Wednesday. The plantings in the rain garden and punch list work remains to be completed.

8/19/2009

This week, manholes and gate valves were raised to final elevation. The final layer of bituminous will be paved. Striping will be installed and signal work will be completed. Sod was laid and street signs will be installed.

Next week, the pavement will be sawed and sealed and opened to traffic.

Update for 7/29/09

This week, in Phase 1, sidewalks were completed north of Minnehaha intersection. Next week, sod will be placed and the manholes will be raised.

This week on Phase 2, from Minnehaha to Edgerton, driveways and sidewalk were completed except at the NE corner of Payne and Minnehaha. Lighting and signal bases and conduit were installed.

Next week, on Phase 2, fine grading and possibly base paving will take place.

Update for 7/23/09

This week, in Phase 1, boulevards were graded north of Minnehaha. Next week, the manholes will be raised.

This week on Phase 2, from Minnehaha to Edgerton, curb was placed. Also, driveways and sidewalk will be placed. Next week, on Phase 2, the driveways and sidewalk will be completed.

Update for 7/15/09

This week, in **Phase 1**, light bases were installed and boulevards will be graded north of Minnehaha. Next week, the manholes will be raised.

This week on **Phase 2**, from Minnehaha to Edgerton, sewer and water main work was completed. Also, rough grading will be completed this week. Next week, on Phase 2, the curb will be placed.

Update for 7/8/09

This week, in Phase 1, boulevards will be graded, manholes will be raised, and light bases will be installed north of Minnehaha. Next week, the wear course will be placed.

This week on Phase 2, from Minnehaha to Edgerton, sewer and water main work will be completed, and next week the road will be rough graded.

Update for 7-1-09

This week, in Phase 1, bituminous base was placed north of Minnehaha. Next week, in Phase 1, boulevards will be graded and possibly sod placed north of Minnehaha.

This week, on Phase 2, from Minnehaha to Edgerton, catch basin and water service work took place. Next week, on Phase 2, sewer and water work will continue.

Update for 6/23/09

This week, in Phase 1, sidewalk will be placed and curb work and driveways will be completed north of Minnehaha.

Next week, in Phase 1, fine grading and sidewalk will be completed.

This week on Phase 2, from Minnehaha to Edgerton, the pavement and sidewalk will be removed and water service work will take place.

Next week, on Phase 2, Palda will be doing sewer work.

Update for 6/17/09

This week, in Phase 1, curb work and driveways will be completed north of Minnehaha. Next week, in Phase 1, fine grading will be completed and sidewalk will be placed.

Phase 2 of the project, from Minnehaha to Edgerton, will begin June 18th. Traffic control signs will be placed on June 18th.

On June 20th, the bituminous surface will be milled off of the concrete base on Payne from Minnehaha to Edgerton and on the portions of the intersecting streets in the project area.

Next week on Phase 2, the concrete base pavement will be removed

Update for 6/10/2009

This week, sewer work will be completed and rough grading will begin north of Minnehaha. Next week, rough grading will be completed and curb will be placed.

Phase 2 of the project, from Minnehaha to Edgerton, will begin June 18th.
On June 20th, the bituminous surface will be milled off of the concrete base on Payne from Minnehaha to Edgerton and on the portions of the intersecting streets in the project area.

Excel Energy is replacing gas mains from Minnehaha to the south.

Shurcon is continuing to make a Major Sewer Repair at the Preble and Beaumont intersection. This is work not related to the Payne Avenue project, but is occurring in the project area.

Update for 6-3-09

Palda began construction north of Minnehaha on Tuesday, June 1. Pavement, curb, and sidewalk were removed north of Minnehaha. Water system maintenance north of

Minnehaha will take place this week. Next week, sewer work will be completed and grading will begin north of Minnehaha.

Excel Energy is replacing gas mains from Minnehaha to the south.

Shurcon is making a Major Sewer Repair at the Preble and Beaumont intersection during the week. This is work not related to the Payne Avenue project, but is occurring in the project area.

Update for 5-27-09

Palda will begin construction north of Minnehaha on Tuesday, June 1. Shurcon will be making a major sewer repair at the Preble and Beaumont intersection during the week of May 26th to 29th. This is work not related to the Payne Avenue project, but is occurring in the project area.

Update for 5-20-09

Palda will begin construction north of Minnehaha on Tuesday, June 1. Shurcon will be making a Major Sewer Repair at the Preble and Beaumont intersection during the week of May 26th to 29th. This is work not related to the Payne Avenue project, but is occurring in the project area

Update for 5-13-09

Palda will begin construction north of Minnehaha on Tuesday, June 1st.

Update for 5/7/09

City crews are removing street lights and installing temporary lights on Payne North of Minnehaha. Palda will begin construction north of Minnehaha the week of May 26th.

Update for 4/29/2009

NSP gas has installed new gas main along Payne North of Minnehaha. Palda will begin construction north of Minnehaha the week of May 26th.