

## Como Pool construction – January 20, 2011



Placing precast panels for Lap Pool mechanical building



Placing precast panels for mechanical building

### Status

- Precast panels for Lap Pool Mechanical building being placed – will finish placing panels this week or early next week

### Upcoming week

- Backfill Lap Pool mechanical building walls
- Excavate for Lap Pool
- Burnished block begins to be installed on Bathhouse

### Outlook

- Bath house roofing members to arrive in about 4 weeks
- Pool on track to open in May/June 2012