



EAST THIRD STREET RECONSTRUCTION

Jamie Heiden, Project Inspector

Cell · 651-755-0115

Office · 651-266-6127

Project Inspector Jamie Heiden will be on-site and have the most up-to-date information.

All questions should be directed to him.

If you have general questions, you may also contact the
Public Works Street Design and Construction department at 651-266-6080.

Update 09.04.2015

- Road grading on Third Street between Earl Street and the parking lot access at AIM school to the east was completed.
- Concrete curb and gutter was poured on Third Street between Tell and Cypress Streets and Mendota and Maple Streets.
- Sidewalk removals on Third Street between Tell and Maple Streets were completed.

Planned construction for the week of September 7th – September 11th

- Concrete sidewalk will be poured on Third Street between Earl and Maple Streets.
- Final grading will begin on Third Street between Mendota and Maple Streets and Earl and Tell Streets.
- A base layer of asphalt will be placed on Third Street between Earl and Tell Streets.

Update 08.28.2015

- Road grading on Third Street between Earl Street and the parking lot access at AIM school to the east will continue.
- Road grading on Third Street between Mendota and Maple Streets was completed.
- Storm sewer replacement at Third and Earl Streets was completed.
- Storm sewer replacement at Third and Tell Streets was completed.
- Sanitary service replacement on Third Street between Earl and Tell Streets was completed.

Planned construction for the week of August 31st – September 4th

- Road grading on Third Street between Earl Street and the parking lot access at AIM school to the east will be completed.
- Concrete curb and gutter will be poured on Third Street between Tell and Cypress Streets.
- Sidewalk removals on Third Street between Tell and Maple Streets.

Update 08.21.2015

- Pavement removal was completed on Third Street from Earl Street past the access to AIM's school parking lot.
- Water main replacement was completed on Third Street between Earl Street and the access to AIM's school parking lot.
- Storm sewer replacement at Third and Mendota Streets was completed.

Planned construction for the week of August 24th – August 28th

- Road grading on Third Street between Earl Street and the parking lot access at AIM's school to the east.
 - Road grading on Third Street between Mendota and Maple Streets.
 - Storm sewer replacement at Third and Earl Streets, and Third and Tell Streets.
 - Sanitary service replacement on Third Street between Earl and Tell Streets.
-
-

Update 08.14.2015

- Water main replacement was completed on Third Street between Arcade and Maple Streets.
- Road grading continued on Third Street between Cypress and Earl Streets.
- Storm sewer replacement at Third and Mendota Streets began.

Planned construction for the week of August 17th – August 21st

- Pavement removal will resume at Earl and Third Streets on August 17th.
 - Road grading will resume on Third Street between Mendota and Maple Streets.
 - Water main replacement will continue on Third Street between Earl and Tell Streets.
 - Completion of storm sewer replacement at Third and Mendota Streets.
-
-

Update 08.07.2015

- Water main replacement on Third Street from Forest to Arcade Streets was completed.
- Storm sewer replacement at Third and Forest Streets, Third and Arcade Streets, and Third and Maple Streets has been completed.
- Rough road grading was completed on Third Street between Mendota and Earl Streets.

Planned construction for the week of August 10th – August 14th

- Water main replacement will continue on Third Street between Arcade and Maple Streets.
 - Possible rough road grading on Third Street between Mendota and Arcade Streets.
 - Storm sewer replacement at Third and Mendota Streets.
 - Removals of pavement to resume at Third and Earl Streets on August 17th.
-
-

Update 07.31.2014

- Water main replacement on Third Street from Cypress to Earl Streets was completed.
- Water main replacement on Third Street from Forest to Mendota Streets began.
- Storm sewer replacement was completed at Third and Cypress Streets.
- Repairs of sanitary sewer began on Third Street between Arcade and Forest Streets.
- Water service replacement will be completed on Third Street between Arcade and Earl Streets.

Planned construction for the week of August 3rd – August 7th

- Water main replacement on Third Street will continue between Arcade and Forest Streets.
 - Storm sewer replacement at Third and Forest Streets if scheduling permits.
-
-

Update 07.24.2015

- Removal of pavement continued on Third Street from Forest to Earl Streets.
- Water main replacement was completed on Third Street between Forest and Cypress Streets.

Planned construction for the week of July 27th – July 31st

- Removal of pavement on Third Street between Maple to Arcade Streets will continue.
 - Water main replacement on Third Street between Cypress to Earl Streets, and Forest to Mendota Streets will continue.
-
-

Update 07.17.2015

- Xcel gas service replacement was completed on Third Street from Maple to Forest Streets.
- Removal of road surface was completed on Third Street from Arcade to Forest Streets.

Planned construction for the week of July 20th – July 24th

- Removal of pavement will be completed on Third Street from Forest to Earl Streets.
 - Water main replacement will begin on Third Street between Forest and Earl Streets.
-
-

**The City of Saint Paul apologizes for the inconvenience.
Please be cautious of the workers and heavy equipment in the project area.**