



## RAYMOND AVENUE PHASE II

Mike Van Beusekom, Project Inspector

Cell · 651-775-6673

Office · 651-266-6083

**Project Inspector Mike Van Beusekom will be on-site and have the most up-to-date information.**

All questions should be directed to him.

If you have general questions, you may also contact the  
Public Works Street Design and Construction department at 651-266-6080.

---

---

### Update 09.04.2015

#### **UPDATE TO ENERGY PARK DRIVE ROAD CLOSURE:**

**One lane of Energy Park Drive going westbound crossing Raymond Avenue will remain open.**

**There will be no eastbound traffic crossing Raymond Avenue.**

**All two lane traffic, up to Raymond Avenue, will be accessible and open to businesses.**

#### **This week:**

- Curbing south of the bridge has been completed.
- Sanitary sewer main work between the bridge and Energy Park Drive has also been completed.

#### **Planned construction for the week of September 7<sup>th</sup> – September 11<sup>th</sup>**

- Water main work on Tuesday.
- Grading sidewalk south of the bridge.

---

---

### Update 08.28.2015

- The base material for the roadway has been placed from Hampden Avenue to Robbins Street.

#### **Planned construction for the week of August 31<sup>st</sup> – September 4<sup>th</sup>**

- Sanitary sewer main work and water main work from Energy Park Drive to the bridge.
  - Curbing the project from Hampden Avenue to Robbins Street.
- 
-

### Update 08.21.2015

- Storm sewer work between Hampden Avenue and Robbins Street is complete.

### Planned construction for the week of August 24<sup>th</sup> – August 28<sup>th</sup>

- Removing soil and placing road base material between Hampden Avenue and the bridge.
  - Sewer main work on Raymond Avenue (south of Energy Park Drive to the bridge).
- 
- 

### Update 08.14.2015

- Water main from Hampden Avenue to Robbins Street has been completed.
  - ✓ Two hydrants and roughly 800' of water main was placed.
- Catch basin and storm sewer work has commenced on the 14<sup>th</sup>.
- Light poles and electrical wires have been removed on the project.

### Planned construction for the week of August 17<sup>th</sup> – August 21<sup>st</sup>

- Storm sewer work will continue.
  - Sewer main work on Raymond Avenue (south of Energy Park Drive to the bridge).
  - Remove soil for placement of road base material (late in the week).
- 
- 

### Update 08.07.2015

- The curb and roadway have been removed.
- Pedestrians and bikers, please use the sidewalk on the east side of Raymond Avenue. This will be the access route for all foot and bike traffic. The west sidewalk will periodically be unpassable.
- Water main gate valve has been installed at Manvel Street/Raymond Avenue and at Robbins Street/Raymond Avenue.
  - ✓ All temporary water services have been placed.

### Planned construction for the week of August 10<sup>th</sup> – August 14<sup>th</sup>

- Water main installation will start on Monday at Hampden and Raymond Avenues.
    - ✓ LED water service replacement will be in conjunction with the water main install.
  - Storm sewer replacement will be commencing at Hampden Avenue on Tuesday.
    - ✓ Hampden Avenue will be closed west of Raymond Avenue for the day.
  - The contractor will be removing the light poles within the project later in the week.
- 
-

## Update 07.31.2015

- Project began on July 30<sup>th</sup>.
- Detour in place (closure will be in place until November 2015):
  - ✓ Full closure at the Energy Park Drive/Raymond Avenue intersection.
  - ✓ Closure at Hampden Avenue (only access is to the 970 Raymond Avenue building parking lots).
  - ✓ Detour northbound is Territorial Road to Highway 280 to Energy Park Drive to Raymond Avenue.
  - ✓ Detour southbound is Energy Park Drive to Highway 280 to Territorial Road to Raymond Avenue.
- Erosion control has been placed in the storm water inlet system.
- Contractor is lowering the manhole casting in preparation for next week's work.

## Planned construction for the week of August 3<sup>rd</sup> – August 7<sup>th</sup>

- Contractor will be milling the asphalt pavement and hauling it to an offsite location.
- Contractor will be removing the concrete base pavement following the milling of the asphalt.

---

---

**The City of Saint Paul apologizes for the inconvenience.  
Please be cautious of the workers and heavy equipment in the project area.  
The expected completion date is mid-May 2016.**