

Como Pool construction – February 25, 2011



Beams in place for roof of bath house



Lifeguard station (at left of picture) and Concession area (black area at center of photo)



Diving platforms (on right side of building)



Interior of mechanical room



Roof decking on beams

Como Pool construction – February 25, 2011 (cont.)



Locker rooms in foreground - Lap pool mechanical building with diving platforms in background



Cast stone pieces ready to be installed on face of bath house

Status

- Roof beams and decking installed on west half of bath house building
- Placement of burnished block complete
- Walls, stairs, and roof of lap pool mechanical building in place

Upcoming Week

- Vapor barrier, insulation, mechanical, and electrical equipment to be installed on roof of bathhouse
- Floor of lap pool mechanical building to be poured

Outlook

- Stone and cast stone to be installed on bath house shortly
- Pool on track to open in May/June 2012