

Ashland-Pascal RSVP

For questions concerning this project please contact Scott Brimer at: (651)-775-6666.

Update for 6-5-09

This week the final wear course was placed on Ashland, Albert and Portland. Next week, saw and seal operation will begin. Residents are once again reminded to keep the new sod well watered.

Update for 5-15-09

Sodding of the project is now complete. Concrete replacement will begin next week.

Update for 5-8-09

Sod was placed on Albert, Ashland & Portland

ALL RESIDENTS:

PLEASE KEEP YOUR NEWLY LAID SOD WELL WATERED

May 2009

Contractor will be working on concrete panel replacement at various locations throughout project, specifically on Ashland (Albert to Hamline), Portland (Pascal to Hamline) and Albert (Ashland to Snelling). In addition, contractor will sod and grade boulevard at these locations, and finish work on traffic circle located at Portland/Albert, and then pave the final course of bituminous asphalt

Week of October 6 through October 10

Sanitary Sewer Work was completed on Portland from Pascal to Albert. Storm Sewer replacement was completed on the same block. Rain gardens were dug and soil was placed.

Update for 9-30-08

Last week, curbing was placed in all areas except Portland and Ashland; and sewer work was completed on Ashland. During the week of September 29th, concrete flatwork will be done on newly curbed areas; and sewer work will begin on Portland.

Update for 9-12-08

Last week, concrete aprons and walks were placed in areas that were curbed; sanitary sewer installation was completed on Saratoga; and Hague Avenue was sub cut and Class 5 base was placed. During the week of September 15th, Hague will be curbed; asphalt base will be placed on Laurel; and sewer work will begin on Ashland from Hamline to Albert.

Update for 8-22-08

During the past week, curb was poured and outwalks and driveway aprons were placed on Ashland from Albert to Snelling; on Saratoga from Portland to Laurel; on Pascal from Portland to Laurel; and on Albert from Summit to Ashland. Sanitary sewer repairs were completed on Laurel. Next week, bituminous base will be placed on curbed areas and storm sewer work will begin on Hague.

Update for 8-7-08

During the week of August 4th, subgrade excavation was completed and Class 5 was placed on Ashland from Albert to Snelling. Curb was placed at Snelling and Ashland, and sidewalk panels were replaced on Ashland. During the upcoming week of August 11th, curbing will be poured on Ashland from Albert to Snelling; on Albert from Summit to Ashland; on Pascal from Portland to Ashland; and on Saratoga from Portland to Ashland. Milling will be done on Laurel from Albert to Snelling.